ATTACHMENT B

NDOT P25 RADIO INSTALLER CHECKLIST

COMPLETE AND PROVIDE TO NDOR WHEN INSTALLATION COMPLETED

| Installation contractor: | |
|--|--------------------------------------|
| Installation location: | District: |
| Radio serial number: | Model: APX 4500 |
| Equip. number of vehicle: | |
| Radio asset tag number: | Tag scan accessible? |
| 12 VDC sources: Transceiver large red: Control head red: IGN sense yellow: Fuses located at sources? | |
| Ground point(s) used: | Vehicle single point? |
| Antenna model: Motorola HAD4008 | Mounting location: |
| Antenna power measurements: Forward: | Reflected: |
| Underside of antenna mount properly weather Spray on undercoating? Brush on elect | · |
| Coax secured separate from other cables? | Excess removed? |
| Cabling: Supported? Secured? Spliced/Location? Separated from hazards? Cable slack allow for transceiver/head removal from bracket w/cables connected? | |
| Transceiver mounting location: | Service accessible? |
| Head mounting location: | Accessible? Secure? |
| Mic mounting location: | Accessible? Secure? |
| Keyed radio interference with: Alarms? HVAC? Instrument panel? Spreader controls? Other? | Wipers? Lights? Plow controls? |
| Channel grant tone? TX audio? | RX audio? Volume control? |
| Installation technician signature: | Date: |
| NDOT inspector signature: | Date: |
| Notes: | |